



99 Calarco Drive Derrimut,  
Victoria, 3026, Australia  
Tel: (03) 9680 8000  
Fax: (03) 9680 8001  
Web: www.RYCO.com.au

## ELECTRICAL INSULATION TEST CERTIFICATE

TEST CERTIFICATE No.

8110-030

ISSUE DATE

07/04/2021

PRODUCT	H5012D 350 BAR / 5100 PSI ISOBARIC SPIRAL HOSE
BATCH DATE	210302 0021016387
TEST SPECIFICATION	IN ACCORDANCE WITH AS 1180.13A & AS 2660
RYCO HYDRAULICS PROCEDURE No.	RH - WI - 80

### ELECTRICAL INSULATION

	Units	RYCO SPECIFICATION MAXIMUM ALLOWANCE	ACTUAL TEST ELECTRICAL RESISTANCE
ELECTRICAL RESISTANCE	MΩ/m	1.0	0.10
RESULT		PASS / FAIL	Pass

### COMMENTS

--

TEST OPERATOR	DATE	INSPECTED BY	DATE
Muhammad Shahrulnizam Bin Abd	06/04/2021	Mohd Azman Bin MD Arshad	06/04/2021